

**CITY OF HOUSTON
PUBLIC WORKS AND ENGINEERING DEPARTMENT
Project Summary for Construction**

In order to keep pace with the growing needs of the community, the City of Houston Department of Public Works and Engineering will be improving the area described below.

Project Name: Willow Waterhole Drainage and Paving

WBS Number: M-001013-0001-4

Project Description: Project provides for the design and construction of storm drainage improvements in the area, necessary concrete paving, curbs, sidewalks, driveways and underground utilities. Project will serve Willow Meadows area CDP Outfalls D0155, D6023 and adjacent drainage areas. Brays Bayou watershed.

Project Justification: This project will construct storm drainage improvements to address and reduce the risk of structural flooding. Improvements include modification of street conveyance and sheet flow, and provide detention as needed for mitigation.

Project Location(Key Map): 531R,531V

Council District: C

Current Project Status / Remarks: The Contractor is behind schedule

Street Location: Braeswood Blvd: From Greenwillow Drive To Greenwillow Drive, Breakwood Drive: From Greenwillow Drive To Cliffwood Drive, Cliffwood Court: From Cliffwood Drive To Ends in a Cul-De-Sac, Cliffwood Drive: From IH 610 To Greenwillow Drive, Greenwillow Court: From Greenwillow Drive To Ends in a Cul-De-Sac, Greenwillow Drive: From IH 610 To Braeswood BLVD, Meyerwood Drive: From Greenwillow Drive To Cliffwood Drive, Woodvalley Drive: From Greenwillow Drive To Cliffwood Drive

Contractor: Huff & Mitchell, Inc.

Construction Contract Award Date: September 10, 2014

Construction Notice to Proceed Date: January 05, 2015

Construction Substantial Completion: June 08, 2017

Approx. Construction Cost: \$7,221,513

Project Duration: 885 Days

% Complete: 50.78%

M/WBE Goal:/% To Date 18% / 16.37%

The contractor is required to provide residents written notification via door hangers, 72 hours prior to construction beginning on your street. You may not see any activity by the contractor for several weeks after the construction time has begun. This is due to the contractor getting prepared to perform work which includes procurement of materials and equipment, setting up staging areas or working in other areas in the project.

In order to keep pace with the growing needs of the community, the City of Houston Department of Public Works and Engineering will be improving the area described below.

Questions / Updates:

Web: pwecip.houstontx.gov (for interactive map)
Email: pwecip@houstontx.gov (to email us)
Phone: 832-395-2090 (to call us)

LEGEND

- PHASE 6 - CLIFFWOOD 
- PHASE 7 - MEYERWOOD 
- PHASE 8 - BREAKWOOD 
- PHASE 9 - WOODVALLEY 
- PHASE 10 - GREENWILLOW 

